

NORDYNE WATER HEATER INSPECTION REPORT

REPORT FOR
Customer Name _____
Location _____
Date of Inspection _____
Report Submitted By _____
Water heater Model #: _____
Serial#: _____
Home #: _____ Plan #: _____

Venting	YES	NO	N/A
1. Is UL listed roof jack, air inlet assembly, clamps and secure strapping used?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Is roof jack and air inlet properly connected to heater with clamps?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Electric: Location	YES	NO	N/A
1. Is there proper service clearance?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Is water heater anchored securely?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Is wire correct size? _____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Is breaker correct size? _____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Gas Location	YES	NO	N/A
1. Is proper clearances observed? (4" front/1" side and back)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Is water heater installed on carpet?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Is fresh air supply sufficient for proper ventilation?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Is water heater securely anchored?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

General: All Types	YES	NO	N/A
Relief valve— gas/or electric heaters			
1. Is temperature and pressure relief valve properly installed and discharge line run beneath mobile home?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Gas Supply (all gas models)	YES	NO	N/A
1. Is gas line equipped with shut-off valve, ground joint or ANSI design certified semi-rigid or flexible gas appliance connector?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Venting	YES	NO	N/A
1. Is draft hood properly installed with screws?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Is vent connector securely fastened?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Is certified roof jack used?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Gas Direct Vent (sealed combustion)	YES	NO	N/A
1. Is proper clearance from combustible surfaces observed (4" front/0" from side and back. 6 3/4" from vent connector and 24" ceiling)?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Is water heater installed on carpet?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Is water heater securely anchored with secure strapping and sheet metal screws through the heater legs?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Comments: _____

Customer Acknowledgment

I have received a copy of this report and will correct deficiencies noted.

Production/Purchasing Manager

General Manager